



# Calcination Kiln Demolition Update & Lime Kiln Demolition

February 2006



# Demolition Progress as of 26/2/06

	<b>Planned</b>	<b>Actual</b>
Electrical	100%	99%
Mechanical	57%	56%
Overall	77%	76%





11/02/2006



14/02/2006



11/02/2006





11/02/2006



11/02/2006



# Lime Kiln Demolition

Electrical Demolition completed

Mechanical Demolition contract awarded

Completion June 2006