



Environmental Project Summary – June 2006

Task Name	2004				2005				2006				2007				2008	
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<u>DUST</u>																		
Coal Dust Control: Train Unloading - COMPLETE	31/05																	
Coal Dust Control: Ground Level Emission Control - COMPLETE	100% 17/11																	
Coal Dust Control: 1317/1318 Coal Transfer Point (At B/house) - COMPLETE																		
1652/1646 Alumina Transfer Point (Island A Frame) COMPLETE																		
Boiler Particulate Emission Reduction	Blr 3 Blr 2 Blr 4 Blr 5 Blr 7 Blr 1																	
Calcliner Project - COMPLETE	03/11																	
Kiln Demolition - COMPLETE																		
Lime Kiln Demolition																		
Alumina Loader Loading Shute																		
<u>ODOUR REDUCTION</u>																		
Red Mud Dam Destratification Units - COMPLETE																		
Odour Reduction: Heater Vents - COMPLETE	02/02																	
Odour Reduction: Relief Tank																		
<u>ALKALI EMISSION REDUCTION</u>																		
Fill Tanks 1 to 2																		
Tertiary Seed Surge Tanks 1 & 2 - COMPLETE	100% 30/06																	
Secondary Seed Surge Tanks 1 to 4																		
TT Hosing																		
Primary Feed Tanks																		
Unspecified projects																		
<u>NOISE REDUCTION</u>																		
Minimise Boiler Relief Valve Noise - COMPLETE	26/02																	